

R.W. Dunteleman Co.

Contractors

600 S. LOMBARD ROAD
P.O. BOX 1129
ADDISON, ILLINOIS 60101
PHONE 630-953-1500
FAX 630-932-0994

August 24, 2022



APPROVED AS NOTED

nicholsc
09/08/2022 2:10:05 PM

Civiltech Engineering, Inc.
Two Pierce Place, Suite 1400
Itasca, IL 60143

Attention: Mr. Arthur Politowicz

Subject: RWD Job No. 2205, City of Naperville
Bid Procurement 22-035
2022 DT Streetscape Improvements
Naperville, DuPage County, IL

Extension agreed for 46 calendar days. See attachment for support and calculation.
New project completion date is October 10, 2022.

Milestone 2 (Jefferson Ave open to pedestrian & vehicles) changed from July 15 to **September 16, 2022**

Milestone 3 (project completion) changed from August 26 to **October 10, 2022**

Incentive payments not available for completions before these revised milestone dates.

Dear Mr. Politowicz:

The R. W. Dunteleman Company (RWD) has been working diligently on the Naperville 2022 Streetscapes project since it was awarded in February this year. We have given our best effort to keep this job moving, however due to numerous extra work items and unforeseen circumstances beyond our control, we will not be satisfying the August 26th date for substantial completion.

After compiling and reviewing the numerous delays and extraordinary circumstances, we are requesting an extension of fifty (50) calendar days to this project. This number was obtained based on the number of working days that had signed extra work forms for critical items, as well as estimates based on added time for AUP's and design changes beyond our control. This estimated extension would result in the new project deadline being October 15, 2022. As discussed in our progress meetings, we currently estimate that we are three (3) weeks behind schedule, or twenty-one (21) calendar days, to allow for the opening of the roadway.

R. W. Dunteleman Company and its subcontractors have been consistently working overtime throughout the duration of the project to satisfy the completion date. We have done our best to accommodate the public with ramps, barriers, and a clean jobsite. Additionally, as the quarry worker's strike hit the industry hard in June and July, we pushed to keep this job moving while most of our other jobs were shut down. The proposed use of recycled stone and alternative concrete suppliers ensured this project was not delayed. Additionally, our proposal of a concrete base course to replace HMA binder allowed for Jefferson Avenue to safely get to binder in stage 2 when the strike was still going and HMA was not available.

Throughout the course of this project, we and our subcontractors have shown good faith and made considerable efforts to complete all our work in accordance with project deadlines. We request a revised substantial completion date of October 15, 2022, be approved due to numerous extra work items and unforeseen circumstances beyond our control.

Sincerely,

R. W. DUNTEMAN COMPANY

Dylan Humiston
Project Engineer

DH: cjm

cc: File 2205 - Corr. Owner



Paving Heavy Construction Site Development Grading

STAGE 1B COMPLETED 5/25, 12 CAL DAYS BEHIND SCHEDULE		
DAYS DELAYED	DATE	DESCRIPTION
	14-Mar	SAWCUT HOLE IN EXISTING 60" STORM SEWER
5	1	23-Mar CONTAINMENT OF CONTAMINATED SOIL
	4-Apr	INSTALL SHUT OFF & DRAIN VALVE - CBM PLUMBING
	8-Apr	REMOVE & REPLACE UTILITY BOX @ 226 DEAN'S - HAZ MAT'L TRANSFER
	11-Apr	MODIFY STORM SEWER STRUCTURE & PIPE RUN [4]
1	1	12-Apr CONT. MODIFICATION OF STORM SEWER & PIPE RUN
1	1	13-Apr CONNECTION OF SANITARY PIPE RUN 12
1	1	14-Apr REPAIR UNMARKED LEAD SERVICE CONNECTION
	17-May	REMOVAL CONCRETE BASE FOR 203 MAIN
	18-May	REMOVAL CONCRETE BASE FOR 203 MAIN
		DELAYING COMPLETION OF PLANTER BOX PENDING CHANGE OF CONTROLLER FOUNDATION
		DPU ADD SANITARY SERVICE
		MODIFIED PLANTER BOX NW MAIN & JACKSON
2		REDESIGN PROJECT WIDE ELECTRICAL - REMOVALS WERE STALLED FROM THE CROSSING ONWARD, MATERIAL PROCUREMENT DELAY FROM RETURNING OLD MATERIALS AND OBTAINING REPLACEMENTS
24	WORKING DAYS	ESTIMATED
32	CAL DAYS	ESTIMATED
10	12	CAL DAYS ACTUAL

STAGE 2 ONWARDS		
DAYS DELAYED	DATE	DESCRIPTION
	9-Jun	INSTALL TYPE C STORM STRUCTURE
1	1	10-Jun REPLACE DAMAGED 12" DIP
1	1	14-Jun WM REALIGNMENT @ JEFFERSON & WEBSTER
1	1	15-Jun REMOVE EXISTING 4" VALVE & INSTALL NEW FOR FIRE SERVICE TO 131 JEFFERSON
	16-Jun	DOWNSPOUT CONNECTION TO EXISTING 15" STORM SEWER 131 JEFFERSON
1	1	21-Jun MODIFY STRUCTURE 21 TO RECONNECT EXISTING UNDERDRAIN, MODIFY/INSTALL STRUCTURES 18 & 22
2	1	22-Jun WM REALIGNMENT ON JEFFERSON
	23-Jun	SIGNED T&M
1	1	27-Jun INSTALL 6' MH & 42" RCP STR. 22
2	1	28-Jun REMOVED EX. 39" CLAY PIPE & INSTALLED 42" RCP FROM STR. 22 TO STR. 17
1	1	29-Jun INSTALLED 15" PVC PIPE FROM STR. 18 TO STR. 22
		DESIGN CHANGE, INSTALL LARGER FOUNDATION FOR CONTROLLER ON MAIN
		HOLDING ON COMPLETING PLANTER BOX
7	7	CHICO'S PLAN REVISION
1	1	19-Jul SIGNED T&M
	2-Aug	SIGNED T&M
2	1	10-Aug SIGNED T&M
	1	11-Aug SIGNED T&M
28	WORKING DAYS	ESTIMATED
20	38	CAL DAYS ESTIMATED

30	50	CAL DAYS	TOTAL ESTIMATED
8/26/2022	ORIGINAL COMPLETION DATE		
10/15/2022	NEW PROPOSED COMPLETION DATE		

Total 30 Mon-Fri day extension
 Aug 26 + 30 Mon-Fri = **October 10.**
 Effective calendar days = 46 calendar days