

# COPENHAVER CONSTRUCTION INC.

October 11, 2021

Copenhaver Construction requests an extension to our contract of 61 days for the Julian Street Improvements project. Copenhaver encountered substantial delays on this project with the rejection of the CCDD loads that the Naperville-provided LPC 663 report did not indicate would be a problem. With the dump rejecting the loads of dirt, we were unable to continue excavation at the rate we were otherwise capable of performing. The CCDD dump rejection ultimately resulted in double handling of the material which also substantially increased the time required to deal with the disposal of this material. Copenhaver also faced a delay with the material supplier for the headwalls in getting the stamped structural engineer drawings returned after an unusual amount of information being requested on the submittals, due to the incomplete state of the plan set. The first stamped submittal of the headwalls was submitted 7/23, with final approval not coming until 9/27. Finally, there were additional tree removal quantities added to the contract late, in just the last few weeks. At this point in the season, tree removal subcontractors are scheduled weeks out, delaying when we could have these trees removed and related work resumed.

Ultimately, we have reached the point where an extension to our completion date is necessary due to the following delays:

- 6 Days of Work Stoppage due to CCDD Rejections

- 18 Days of Reduced Excavation Ability

- 65 Days to get Stamped Drawings and Calculations from Headwall Supplier

- 10 Days of Double handling of CCDD

- 2 Days of Work Stoppage due to Utility Work

- 14 Days for Additional Tree Removals Added to the Contract

Copenhaver also anticipates weather impacting this project more as we enter the rainy fall season and have fewer remaining work items that can be accomplished during rain and/or snow fall.

The extension of 61 calendar days to our contract will move the completion date from October 1, 2021 to December 1, 2021.