
Lot Development Plan - Existing Condtions & Erosion Control

Site Benchmark: PK nail set in driveway at the Northwest corner fo the garage.

Lots 4, 5 & 6 in Maple Terrace Unit 3, being a subdivision in Part of the North Half of Section 7, Township 38 North, Range 10 East of the Third Principal Meridian, according to the plat thereof recorded August 9, 1993 as document R93-177058, in DuPage County, Illinois.



Construction Notes

GENERAL

- 1. All work shall be performed in accordance with the City of Naperville Specifications. 2. The contractor shall contact J.U.L.I.E. and the City of Naperville a minimum of 48 hours
- prior to any excavation work. 3. The contractor shall provide protective fencing around all parkway trees. Protective fencing shall be snow fence installed under the drip line of each tree. There shall be no construction materials, debris, or equipment stored within the limits of the fencing. The

protective fencing shall be maintained throughout the entire construction phase.

4. Any areas disturbed by construction outside the limits of the site shall be restored to the pre-construction condition. The contractor shall be responsible for taking photographs or videos of the pre-construction condition.

EROSION CONTROL

- 1. All sediment and erosion control devices shall be functional before land is otherwise disturbed on the site. Soil disturbance shall be conducted in such a manner as to minimize erosion. Soil stabilization measures shall consider the time of year, site conditions and the use of temporary or permanent measures.
- 2. The surface of stripped areas shall be permanently or temporarily protected from soil erosion within 15 days after final grade is reached. Stripped areas not at final grade that will remain undisturbed for man than 15 days after initial disturbance shall be protected from erosion. If a stockpile is to remain in place for more than 3 days, then sediment and erosion control devices shall be provided for said stockpile.
- 3. Storm sewer inlets shall be protected with sediment trapping or filter control devices during construction. Water pumped or otherwised discharged from the site during construction dewatering shall be filtered.
- 4. Any soil, mud or debris washed, tracked, or deposited onto the street shall be removed prior to the end of each working day
- 5. Vehicle access to the site shall be restricted to a gravel drive. Said drive shall be installed before any construction begins above the top of foundation..

TREE PROTECTION NOTES


any construction activity.

- 1. Install Tree Protection Fence and perform root pruning per plan for all protected trees prior to any construction activity.
- 2. Fence the public portion (parkways) of the entire Tree Protection Zone(s) with a 6' chain link fence to prevent wounds to the parkway tree(s) as well as soil compaction. Post the fence with a sign stating "Tree Protection Zone-Keep Out".
- 3. No trenching should be done within the Tree Protection Zones for any construction activity unless pre-approved by Building Department and Forestry staff.
- 4. No grade changes should be done within the Tree Protection Zones of parkway trees for
- shall be cut unless no other alternative is feasible. All smaller roots that require cutting shall be cut with pruning saws. Cuts shall be made flush with the side of the trench. If at any time twenty-five (25%) of the area within the TPZ is being separated from the tree by a trench, then the line shall be either relocated or installed using trench-less methods.

5. Should it be necessary to trench within the TPZ for utilities, including disconnection or capping of existing utilities, all trenches shall be hand dug. No roots larger than two (2")

- 6. Locate the proposed water and sewer lines outside of the Tree Protection Zone or install the sewer and water utilities using trench-less methods. Auger through the entire Tree Protection Zone, locate pits outside of the Tree Protection Zone.
- 7. At no time shall any equipment, materials, supplies or fill soil be allowed in the Tree Protection Zone(s). Do not store excavated soil or the dumpster within the drip-line (TPZ) of the parkway tree(s).

Existing Impervious 3,840 sf House & Porch 867 sf Garage Drive & Walks 7,254 sfSouth Patio 830 sf 375 sf Out Building 921 sf Rear Patio & walks Total Impervious:



NOTE: DEPENDING UPON CONFIGURATION, ATTACH FABRIC TO WIRE MESH W/HOG RINGS, STEEL POSTS W/TIE WIRES, WOOD POSTS W/NAILS.

TYPICAL DETAILS FOR SILT FENCE CONSTRUCTION

CERTIFICATION


I hereby certify that this plan was prepared under my direct supervision, and pictorially represents the information obtained from field survey performed on September 20, 2023 along with data obtained from public sources, including utility atlas information and previous surveys and drawings pertaining to the site and adjoining properties.

Dated at Bartlett, Illinois,

This 12th day of October, 2023.

<u>Survey Data</u>

Building location, building ties and measured property dimensions are based on plat of survey prepared by ARS Surveying Services, Inc. dated September 29, 2022.





5N557 Route 59 Bartlett, IL 60103 630-549-5506 tauruseng@sbcglobal.net Design Firm 184.002441-0002

Prepared For: Tranquility builders 10119 Clow Creek Rd STE A Plainfield, IL 60585


Scale: 1"=20' Property Address: Date Revision: 1520 N Loomis Street Project #23-093

All dimensions are in Feet and Decimals thereof.


1 = Portable Toilet 2 = Refuse Dumpster 3 = Construction Material Storage 4 = Topsoil Stock Pile 5 = Concrete Washout


PROFESSIONAL


ENGINEER



Lot Development Plan - Standard Village Details







Taurus Engineerin	ıg, L.L.	C.
-------------------	----------	----

All dimensions are in Feet and Decimals thereof.

5N557 Route 59 Bartlett, IL 60103	Prepared For:	Property Address:		Scale: NTS
630-549-5506	Tranquility builders	1520 N Loomis Street	Revision:	Date
tauruseng@sbcglobal.net	10119 Clow Creek Rd STE A	1320 IV Edomis Succe		
Design Firm 184.002441-0002	Plainfield, IL 60585	Project #23-093		
Design Film 184.002441-0002				