



9550 W. 55th Street • Suite A • McCook, IL 60525 • 708-588-2500 • 708-588-2501 Fax

October 3, 2018

City of Naperville
400 South Eagle Street
Naperville, IL 60540

Attn: Andy Hynes, P.E.

RE: Mill & Commons Traffic Signal Installation
Bid No. 18-116

Mr. Hynes,

Meade, Inc. is requesting an extension to the project 18-116 (Mill and Commons) Traffic Signal installation. The reason for the request is due to the long lead time for the Traffic Signal Mast Arm Assemblies. The current estimated ship date for the Valmont Mast Arm Assemblies is 1/25/2019. This should mean Meade will receive the assemblies the Week of 2/4/2019. Depending on Weather Meade will have the Traffic Signal Equipment Installed and operational by 2/28/2019. Should any punch list Items such as Landscaping, Pavement Markings etc. need to be completed, Meade requests final completion for May 1st, 2019.

Thank you,

Bryan Knutson
Project Manager