

**CONTRACT CHANGE ORDER FORM
CHANGE ORDER # 4 & Partial**

Project: **Julian Street Improvements
Copenhaver Construction
75 Koppie Drive
Gilberts, IL 60136**

Bid No.: **21-141**

CIP No. **SC216 & SW038**

Contract No.: **2117, Bid 21-141**

Change Order Justification:

This change order increases the contract by \$68,300 and by 29 days. The net change to date, including prior change orders, is \$75,716.

This change order is for the delays in getting underground storm structures from concrete suppliers and the additional fees associated with aeration of excavated material. To use all 29 contingency days to complete the project is requested. Please refer to attachment for detailed explanation of each of the above issues.

I, Ray Fano, of Transportation, Engineering and Development, certify that this work is necessary for successful completion of this contract. I further certify that: the circumstances said to necessitate the change in performance were not reasonably foreseeable at the time the contract was signed.

Account Number	Project Number	Work Order #	Dollar Amount
30282300-551502	SC216		\$0.00
30282300-551502	SW038		\$68,300.00

Contract	
Original Contract	\$3,113,187.98
Prior Cumulative Changes	\$7,416.00
Subtotal	\$3,120,603.98
(+) This Change	\$68,300.00
Total Contract	\$3,188,903.98

Authorized Contingency	Days	Dollars
Original Amount	29	\$93,395.64
(-) Previously Authorized		\$7,416.00
Subtotal	29	\$85,979.64
(-) This Change	29	\$68,300.00
Balance Left	00	\$17,679.64

Authorized Signatures
(cumulative amount of change orders)
Division and Department Required
\$0 - \$25,000 - Purchasing Manager
Over \$25,000 - City Manager

APPROVED:	
Signature	Date
Title:	

Requisition # _____

Engineering Manager/Deputy City Engineer Date

- Requires CMO Signature
 DOES NOT Require CMO Signature

Cc: Project File/ Contractor/P.O. File (Org. waivers Attached)/Finance/Tissue

Underground Storm Structure Delay - The storm structures were put on production schedule the day Copenhaver received submittal approval but there was a substantial backup at the production facilities. Copenhaver looked at alternate production locations and those facilities were experiencing the same lead times. This was due to orders delayed last year due to the Covid pandemic and a shortage of material from production stalls during the pandemic shutdown.

Aeriation of Excavated Material - Excavated material was sampled in advance of construction and found to have no contaminants. However, during the time of excavation an unknown odor was discovered that caused the dump sites to reject it based on odor despite testing showing no levels of contaminants. Clean demolition debris sites reserve the right to reject material based on a number of factors including odor. Upon further testing, it was confirmed that it was not contaminated. However, the dump sites would no longer take the material. To avoid dumping material at a non-special waste site or further rejection from clean demolition debris sites, the dirt was agreed to be hauled off and aeriated until the odor has dissipated. The contracto will then spread out, aeriate, and reload the dirt and dispose of it an an alternative clean demolition debris site.

DEPARTMENT OF TRANSPORTATION & ENGINEERING

AUTHORIZATION OF CONTRACT CHANGES



Involving Change in Length of Section or Design

Not Involving Change in Length of Section or Design

To:

Contract: **Copenhaver Construction**Address: **75 Koppie Drive
Gilberts, IL 60136
(847) 428-6696**County: **DuPage**Bid No.: **2117, Bid 21-141**Contr #: **2117, Bid 21-141**Project: **Julian Street Improvements**CIP No.: **SC216 & SW038**Date: **5/28/2021**

Authorization No. 4.0

Gentlemen:

The following change from the plans in the construction of the above designated section of highway improvement is authorized and directed. The estimated quantities are shown below at the awarded contract unit prices except where indicated. The first addition of an item not in the original contract under the fund type or county is indicated by an asterisk (*).

ITEM NO.	*	ITEM DESCRIPTION AND UNIT	QUANTITY	UNIT PRICE	ADDITION	DEDUCTION
1A		SUPPLEMENTAL WATERING UNIT	0.0	\$0.10		
2A		GEOTECHNICAL FABRIC FOR GROUND STABILIZATION SQ YD	0.0	\$1.50		
3A		TOPSOIL FURNISH AND PLACE, 4" SQ YD	0.0	\$3.00		
4A		SEEDING, CLASS 1 ACRE	0.0	\$10,000.00		
5A		SEEDING, CLASS 5 ACRE	0.0	\$15,000.00		
6A		EROSION CONTROL BLANKET SQ YD	0.0	\$2.00		
7A		PERIMETER EROSION BARRIER FOOT	0.0	\$2.00		
8A		AGG SUBGRADE IMPROVEMENT CU YD	0.0	\$35.00		
9A		SUBBASE GRANULAR MATERIAL, TYPE B 4" SQ YD	0.0	\$5.00		
10A		SUBBASE GRANULAR MATERIAL, TYPE B 8" SQ YD	0.0	\$8.00		
11A		HOT-MIX ASPHALT BASE COURSE, 5 1/2" SQ YD	0.0	\$21.00		
12A		HOT-MIX ASPHALT BINDER COURSE, IL-19.0, N50 TON	0.0	\$74.00		
13A		HOT-MIX ASPHALT SURFACE COURSE, IL-9.5, MIX "D", N50 TON	0.0	\$78.00		
14A		DETECTABLE WARNINGS SQ FT	0.0	\$26.00		
15A		COMBINATION CURB AND GUTTER REMOVAL FOOT	0.0	\$4.00		
16A		STORM SEWERS, RUBBER GASKET, CLASS A, TYPE 2 12" FOOT	0.0	\$69.00		
17A		STORM SEWERS, RUBBER GASKET, CLASS A, TYPE 2 18" FOOT	0.0	\$73.00		
18A		STORM SEWERS, RUBBER GASKET, CLASS A, TYPE 2 24" FOOT	0.0	\$79.00		
19A		STORM SEWERS, RUBBER GASKET, CLASS A, TYPE 2 42" FOOT	0.0	\$185.00		
20A		STORM SEWERS, RUBBER GASKET, CLASS A, TYPE 3 21" FOOT	0.0	\$87.00		
21A		STORM SEWERS, RUBBER GASKET, CLASS A, TYPE 3 24" FOOT	0.0	\$89.00		
22A		STORM SEWERS, RUBBER GASKET, CLASS A, TYPE 3 30" FOOT	0.0	\$105.00		
23A		STORM SEWERS, RUBBER GASKET, CLASS A, TYPE 3 36" FOOT	0.0	\$117.00		
24A		STORM SEWER REMOVAL 12" FOOT	0.0	\$14.00		
25A		STORM SEWER REMOVAL 18" FOOT	0.0	\$15.00		
26A		DOMESTIC WATER SERVICE BOXES TO BE ADJUSTED EACH	0.0	\$200.00		
27A		CATCH BASINS, TYPE A, 4'-DIAMETER, TYPE 3 FRAME AND GRATE EACH	0.0	\$2,800.00		
Sub Totals					\$0.00	\$0.00

DEPARTMENT OF TRANSPORTATION & ENGINEERING

AUTHORIZATION OF CONTRACT CHANGES

- Involving Change in Length of Section or Design
 ● Not Involving Change in Length of Section or Design

To:
 Contract: **Copenhaver Construction**
 Address: **75 Koppie Drive**
Gilberts, IL 60136
(847) 428-6696

County: **DuPage**
 Bid No.: **2117, Bid 21-141**
 Contr #: **2117, Bid 21-141**
 Project: **Julian Street Improvements**

CIP No.: **SC216 & SW038**
 Date: **5/28/2021**

Authorization No. 4.0

Gentlemen:

The following change from the plans in the construction of the above designated section of highway improvement is authorized and directed. The estimated quantities are shown below at the awarded contract unit prices except where indicated. The first addition of an item not in the original contract under the fund type or county is indicated by an asterisk (*).

ITEM NO.	*	ITEM DESCRIPTION AND UNIT	QUANTITY	UNIT PRICE	ADDITION	DEDUCTION
28A		CATCH BASINS, TYPE C, TYPE 3 FRAME AND GRATE EACH	0.0	\$900.00		
29A		MANHOLES, TYPE A, 4'-DIAMETER, TYPE 1 FRAME, OPEN LID EACH	0.0	\$2,800.00		
30A		MANHOLES, TYPE A, 4'-DIAMETER, TYPE 1 FRAME, CLOSED LID EACH	0.0	\$2,800.00		
31A		MANHOLES, TYPE A, 4'-DIAMETER, TYPE 3 FRAME AND GRATE EACH	0.0	\$2,800.00		
32A		MANHOLES, TYPE A, 4'-DIAMETER, TYPE 8 GRATE EACH	0.0	\$2,800.00		
33A		MANHOLES, TYPE A, 5'-DIAMETER, TYPE 1 FRAME, CLOSED LID EACH	0.0	\$3,200.00		
34A		MANHOLES, TYPE A, 6'-DIAMETER, TYPE 1 FRAME, CLOSED LID EACH	0.0	\$4,600.00		
35A		MANHOLES, TYPE A, 8'-DIAMETER, TYPE 1 FRAME, CLOSED LID EACH	0.0	\$12,000.00		
36A		INLETS, TYPE B, TYPE 8 GRATE EACH	0.0	\$1,000.00		
37A		THERMOPLASTIC PAVEMENT MARKING - LINE 4" FOOT	0.0	\$1.00		
38A		THERMOPLASTIC PAVEMENT MARKING - LINE 24" FOOT	0.0	\$11.00		
39A		ELECTRIC SERVICE INSTALLATION EACH	0.0	\$2,600.00		
40A		T-CELTIS OCCID 2-1/2 EACH	0.0	\$600.00		
41A		T-QUERCUS BICOL 2-1/2 EACH	0.0	\$600.00		
42A		T-TILIA AMER 2-1/2 EACH	0.0	\$600.00		
43A		S-CORNUS OBLIQ CG 3G EACH	0.0	\$80.00		
44A		S-PHYSOCARP OPUL 5G EACH	0.0	\$80.00		
45A		S-VIBURN ACERIFOL 2'C EACH	0.0	\$110.00		
46A		EARTH EXCAVATION CU YD	0.0	\$26.00		
47A		REMOVAL AND DISPOSAL OF UNSUITABLE MATERIAL CU YD	0.0	\$26.00		
48A		SODDING, SPECIAL SQ YD	0.0	\$5.00		
49A		INLET PROTECTOR CLEANING EACH	0.0	\$10.00		
50A		INLET PROTECTOR EACH	0.0	\$55.00		
51A		TREE REMOVAL (6 TO 15 UNITS DIAMETER) UNIT	0.0	\$20.00		
52A		TREE REMOVAL (OVER 15 UNITS DIAMETER) UNIT	0.0	\$35.00		
53A		TREE ROOT PRUNING EACH	0.0	\$40.00		
54A		TREE PRUNING (1-10 INCH DIAMETER) EACH	0.0	\$40.00		
Sub Totals					\$0.00	\$0.00

DEPARTMENT OF TRANSPORTATION & ENGINEERING

AUTHORIZATION OF CONTRACT CHANGES

- Involving Change in Length of Section or Design
 ● Not Involving Change in Length of Section or Design

To:
 Contract: **Copenhaver Construction**
 Address: **75 Koppie Drive**
Gilberts, IL 60136
(847) 428-6696

County: **DuPage**
 Bid No.: **2117, Bid 21-141**
 Contr #: **2117, Bid 21-141**
 Project: **Julian Street Improvements**

CIP No.: **SC216 & SW038**
 Date: **5/28/2021**

Authorization No. 4.0

Gentlemen:

The following change from the plans in the construction of the above designated section of highway improvement is authorized and directed. The estimated quantities are shown below at the awarded contract unit prices except where indicated. The first addition of an item not in the original contract under the fund type or county is indicated by an asterisk (*).

ITEM NO.	*	ITEM DESCRIPTION AND UNIT	QUANTITY	UNIT PRICE	ADDITION	DEDUCTION
55A		TREE PRUNING (OVER 10 INCH DIAMETER) EACH	0.0	\$110.00		
56A		PAVEMENT REMOVAL SQ YD	0.0	\$11.00		
57A		DRIVEWAY PAVEMENT REMOVAL SQ YD	0.0	\$11.00		
58A		SIDEWALK REMOVAL SQ FT	0.0	\$2.00		
59A		COMBINATION CONCRETE CURB AND GUTTER, TYPE B-6.12 FOOT	0.0	\$19.00		
60A		PORTLAND CEMENT CONCRETE SIDEWALK, SPECIAL SQ FT	0.0	\$6.50		
61A		PCC DRIVEWAY PAVEMENT SPECIAL SQ YD	0.0	\$75.00		
62A		HMA DRIVEWAY PAVEMENT SPECIAL SQ YD	0.0	\$49.00		
63A		BITUMINOUS MATERIALS (TACK COAT) LBS	0.0	\$1.00		
64A		BITUMINOUS MATERIALS (PRIME COAT) LBS	0.0	\$0.80		
65A		PAVEMENT PATCHING SQ YD	0.0	\$96.00		
66A		BUTT JOINT SQ YD	0.0	\$17.00		
67A		BRICK PAVER, REMOVAL & RE-INSTALLATION SQ YD	0.0	\$130.00		
68A		TRENCH BACKFILL SPECIAL CU YD	0.0	\$10.00		
69A		EXPLORATION TRENCH, SPECIAL CU FT	0.0	\$3.00		
70A		UNDERCUTTING FOR UTILITIES CU YD	0.0	\$25.00		
71A		UTILITY STRUCTURE TO BE RECONSTRUCTED EACH	0.0	\$1,000.00		
72A		UTILITY STRUCTURE TO BE ADJUSTED EACH	0.0	\$600.00		
73A		UTILITY STRUCTURE TO BE ADJUSTED (SPECIAL) EACH	0.0	\$620.00		
74A		PIPE UNDERDRAINS, FABRIC LINED TRENCH FOOT	0.0	\$25.00		
75A		UTILITY STRUCTURE REMOVAL EACH	0.0	\$300.00		
76A		REMOVE EXISTING CULVERTS FOOT	0.0	\$10.00		
77A		SANITARY SERVICE TO BE ADJUSTED FOOT	0.0	\$20.00		
78A		JUNCTION BOX EACH	0.0	\$39,000.00		
79A		CONCRETE END SECTION EACH	0.0	\$8,800.00		
80A		DEWATERING / BYPASS PUMPING L SUM	0.0	\$6,000.00		
81A		SILT SCREEN EACH	0.0	\$3,000.00		
82A		SANITARY SEWER PVC WATERMAIN QUALITY 8 INCH FOOT	0.0	\$78.00		
83A		SANITARY LATERAL SERVICE (NEAR SIDE, PROPOSED MAIN) EACH	0.0	\$2,400.00		
Sub Totals					\$0.00	\$0.00

DEPARTMENT OF TRANSPORTATION & ENGINEERING

AUTHORIZATION OF CONTRACT CHANGES



Involving Change in Length of Section or Design

Not Involving Change in Length of Section or Design

To:

Contract: **Copenhaver Construction**Address: **75 Koppie Drive
Gilberts, IL 60136
(847) 428-6696**County: **DuPage**Bid No.: **2117, Bid 21-141**Contr #: **2117, Bid 21-141**Project: **Julian Street Improvements**CIP No.: **SC216 & SW038**Date: **5/28/2021**

Authorization No. 4.0

Gentlemen:

The following change from the plans in the construction of the above designated section of highway improvement is authorized and directed. The estimated quantities are shown below at the awarded contract unit prices except where indicated. The first addition of an item not in the original contract under the fund type or county is indicated by an asterisk (*).

ITEM NO.	*	ITEM DESCRIPTION AND UNIT	QUANTITY	UNIT PRICE	ADDITION	DEDUCTION
84A		SANITARY LATERAL SERVICE (FAR SIDE, PROPOSED MAIN) EACH	0.0	\$3,100.00		
85A		SANITARY CLEANOUT EACH	0.0	\$500.00		
86A		MANHOLES, SANITARY, TYPE A, 4'-DIAMETER, TYPE 1 FRAME, CLOSED LID, 5.01'-10' DEEP (EACH) EACH	0.0	\$3,200.00		
87A		MANHOLES, SANITARY, TYPE A, 4'- DIAMETER, TYPE 1 FRAME, CLOSED LID, 10.01'-15' DEEP (EACH) EACH	0.0	\$3,200.00		
88A		SANITARY FORCE MAIN, 2" FOOT	0.0	\$190.00		
89A		DUCTILE IRON WATER MAIN POLYWRAPPED, 6" FOOT	0.0	\$89.00		
90A		DUCTILE IRON WATER MAIN POLYWRAPPED, 8" FOOT	0.0	\$94.00		
91A		WATER MAIN FITTINGS LBS	0.0	\$5.00		
92A		PRESSURE CONNECTION TO EXISTING WATER MAIN EACH	3.0	\$5,900.00		(\$17,700.00)
93A		VALVE & VALVE VAULT, 8" EACH	3.0	\$4,600.00		(\$13,800.00)
94A		WATER SERVICE CONNECTION (SHORT SIDE, PROPOSED MAIN), 1-1/2" EACH	0.0	\$2,600.00		
95A		WATER SERVICE CONNECTION (FAR SIDE, PROPOSED MAIN), 1-1/2" EACH	0.0	\$3,200.00		
96A		WATER SERVICE CONNECTION (FAR SIDE, EXISTING MAIN), 1-1/2" EACH	0.0	\$3,300.00		
97A		WATER SERVICE CONNECTION (FAR SIDE, PROPOSED MAIN), 2" EACH	0.0	\$3,700.00		
98A		FIRE HYDRANT TO BE ADJUSTED EACH	0.0	\$1,500.00		
99A		CASING PIPE FOR WATERMAIN 8" FOOT	0.0	\$120.00		
100A		FIRE HYDRANT WITH AUXILIARY VALVE AND VALVE BOX EACH	0.0	\$580.00		
101A		METAL LIGHT POLE, ALUMINUM, 32' MOUNTING HEIGHT, 10' LUMINAIRE ARM, COMPLETE EACH	0.0	\$3,200.00		
102A		LIGHT POLE FOUNDATION, METAL, 6' FOR 32' METAL LIGHT POLES, FURNISH AND INSTALL EACH	0.0	\$790.00		
103A		OFFSET CONCRETE POLE FOUNDATION - 24" DIAMETER EACH	0.0	\$2,700.00		
104A		LUMINAIRE, COBRA HEAD LED, HORIZONTAL MOUNT, COMPLETE, 250W EQUIVALENT EACH	0.0	\$800.00		
105A		PHOTOCELL EACH	0.0	\$53.00		
106A		1-1/4" UNIT DUCT, 4/C-#6 USE-2/XLP FOOT	0.0	\$13.00		
Sub Totals					\$0.00	(\$31,500.00)

DEPARTMENT OF TRANSPORTATION & ENGINEERING

AUTHORIZATION OF CONTRACT CHANGES



Involving Change in Length of Section or Design

Not Involving Change in Length of Section or Design

To:

Contract: **Copenhaver Construction**Address: **75 Koppie Drive
Gilberts, IL 60136
(847) 428-6696**County: **DuPage**Bid No.: **2117, Bid 21-141**Contr #: **2117, Bid 21-141**Project: **Julian Street Improvements**CIP No.: **SC216 & SW038**Date: **5/28/2021**

Authorization No. 4.0

Gentlemen:

The following change from the plans in the construction of the above designated section of highway improvement is authorized and directed. The estimated quantities are shown below at the awarded contract unit prices except where indicated. The first addition of an item not in the original contract under the fund type or county is indicated by an asterisk (*).

ITEM NO.	*	ITEM DESCRIPTION AND UNIT	QUANTITY	UNIT PRICE	ADDITION	DEDUCTION
107A		GALVANIZED STEEL CONDUIT 2" FOOT	0.0	\$42.00		
108A		STREET LIGHTING CONTROLLER EACH	0.0	\$9,300.00		
109A		LIGHT POLE TO BE RELOCATED EACH	0.0	\$2,655.00		
110A		TRAFFIC CONTROL & PROTECTION L SUM	0.0	\$208,000.00		
111A		AGGREGATE FOR TEMPORARY ACCESS TON	0.0	\$15.00		
112A		DUST CONTROL WATERING UNIT	0.0	\$150.00		
113A		PRE-CONSTRUCTION VIDEO RECORDING L SUM	0.0	\$2,000.00		
114A		CONSTRUCTION LAYOUT, STAKING & AS-BUILTS L SUM	0.0	\$29,000.00		
115A		ORNAMENTAL FENCE FOOT	0.0	\$150.00		
1B		MOBILIZATION L SUM	0.0	\$115,000.00		
2B		CONSTRUCTION LAYOUT L SUM	0.0	\$7,000.00		
3B		AS-BUILT RECORD DRAWINGS L SUM	0.0	\$1,000.00		
4B		COMBINATION CURB AND GUTTER REMOVAL FOOT	0.0	\$4.00		
5B		SIDEWALK REMOVAL SQ FT	0.0	\$2.00		
6B		DRIVEWAY PAVEMENT REMOVAL - BITUMINOUS SQ YD	0.0	\$12.00		
7B		DRIVEWAY PAVEMENT REMOVAL - CONCRETE, 6" SQ YD	0.0	\$13.00		
8B		PAVEMENT REMOVAL SQ YD	0.0	\$12.00		
9B		PORTLAND CEMENT CONCRETE SIDEWALK 5 INCH SQ FT	0.0	\$6.00		
10B		PORTLAND CEMENT CONCRETE SIDEWALK 6 INCH SQ FT	0.0	\$8.00		
11B		TREE REMOVAL (OVER 15 UNITS DIAMETER) UNIT	0.0	\$400.00		
12B		INLET SPECIAL 3 (MODIFIED) EACH	0.0	\$6,900.00		
13B		INLET SPECIAL 3 (MODIFIED), NEENAH R2502 TYPE E GRATE (TOP OF LID) EACH	0.0	\$6,900.00		
14B		INLET SPECIAL 3 EACH	0.0	\$6,900.00		
15B		INLET SPECIAL 3, NEENAH R2502 TYPE E GRATE (TOP OF LID) EACH	1.0	\$6,900.00		(\$6,900.00)
16B		MANHOLES, TYPE A, 4'-DIAMETER, WITH SALVAGED FRAME & GRATE EACH	0.0	\$2,600.00		
17B		CATCH BASINS, TYPE A, 7'-DIAMETER, NEENAH R-1642 HV FRAME AND LID EACH	0.0	\$10,000.00		
18B		CATCH BASIN, TYPE A, 4'-DIAMETER, NEENAH R-1642 HV FRAME AND LID EACH	0.0	\$3,000.00		
19B		CATCH BASIN, TYPE A, 4'-DIAMETER, NEENAH R-1536 B FRAME AND LID (BOLTED DOWN) EACH	0.0	\$3,000.00		

DEPARTMENT OF TRANSPORTATION & ENGINEERING

AUTHORIZATION OF CONTRACT CHANGES

- Involving Change in Length of Section or Design
 ● Not Involving Change in Length of Section or Design

To:
 Contract: **Copenhaver Construction**
 Address: **75 Koppie Drive**
Gilberts, IL 60136
(847) 428-6696

County: **DuPage**
 Bid No.: **2117, Bid 21-141**
 Contr #: **2117, Bid 21-141**
 Project: **Julian Street Improvements**

CIP No.: **SC216 & SW038**
 Date: **5/28/2021**

Authorization No. 4.0

Gentlemen:

The following change from the plans in the construction of the above designated section of highway improvement is authorized and directed. The estimated quantities are shown below at the awarded contract unit prices except where indicated. The first addition of an item not in the original contract under the fund type or county is indicated by an asterisk (*).

20B	CATCH BASIN, TYPE A, 5'-DIAMETER, NEENAH R-1713 FRAME AND LID	EACH	0.0	\$4,200.00		
				Sub Totals	\$0.00	(\$6,900.00)

Sharepoint\TED\MIPCIP\ProjectPackages\2021Season

ITEM NO.	*	ITEM DESCRIPTION AND UNIT	QUANTITY	UNIT PRICE	ADDITION	DEDUCTION
21B		CATCH BASIN, TYPE A, 6'-DIAMETER, NEENAH R-3573-2D FRAME AND GRATE	EACH	0.0	\$6,100.00	
22B		STORM SEWERS, CLASS A, TYPE 3 24"	FOOT	0.0	\$100.00	
23B		STORM SEWERS, TYPE 3, WATERMAIN QUALITY PIPE, 36"	FOOT	0.0	\$125.00	
24B		STORM SEWERS, TYPE 4, WATERMAIN QUALITY PIPE, 36"	FOOT	0.0	\$127.00	
25B		STORM SEWERS, CLASS A, TYPE 4", 36"	FOOT	0.0	\$125.00	
26B		STORM SEWERS, TYPE 3, WATERMAIN QUALITY PIPE, 18"	FOOT	0.0	\$83.00	
27B		STORM SEWERS, TYPE 3, WATERMAIN QUALITY PIPE, 27"	FOOT	0.0	\$95.00	
28B		DUCTILE IRON, 12"	FOOT	0.0	\$120.00	
29B		TRENCH BACKFILL	CU YD	0.0	\$10.00	
30B		INLET FILTERS	EACH	0.0	\$45.00	
31B		DETECTABLE WARNINGS	SQ FT	0.0	\$25.00	
32B		SEEDING, CLASS 1	ACRE	0.0	\$6,000.00	
33B		EROSION CONTROL BLANKET	SQ YD	0.0	\$2.00	
34B		TOPSOIL FURNISH AND PLACE, 4"	SQ YD	0.0	\$4.00	
35B		AGGREGATE BASE COURSE, TYPE A 8"	SQ YD	0.0	\$8.00	
36B		HOT-MIX ASPHALT BINDER COURSE, IL-19.0, N50	TON	0.0	\$74.00	
37B		BITUMINOUS MATERIALS (PRIME COAT)	GAL	0.0	\$3.70	
38B		HOT-MIX ASPHALT SURFACE COURSE, IL-9.5, MIX "D", N50	TON	0.0	\$79.00	
39B		HOT-MIX ASPHALT BASE COURSE, 5 1/2"	TON	0.0	\$73.00	
40B		BITUMINOUS MATERIALS (TACK COAT)	LBS	0.0	\$1.00	
41B		PORTLAND CEMENT CONCRETE DRIVEWAY PAVEMENT, 6 INCH	SQ YD	0.0	\$65.00	
42B		REMOVAL OF EXISTING STRUCTURES	EACH	0.0	\$410.00	
43B		STORM SEWER REMOVAL 8"	FOOT	0.0	\$10.00	
44B		STORM SEWER REMOVAL 15"	FOOT	0.0	\$16.00	
45B		COMBINATION CONCRETE CURB AND GUTTER, TYPE B-6.12	FOOT	0.0	\$20.00	

DEPARTMENT OF TRANSPORTATION & ENGINEERING

AUTHORIZATION OF CONTRACT CHANGES



Involving Change in Length of Section or Design

Not Involving Change in Length of Section or Design

To:

Contract: **Copenhaver Construction**Address: **75 Koppie Drive
Gilberts, IL 60136
(847) 428-6696**County: **DuPage**Bid No.: **2117, Bid 21-141**Contr #: **2117, Bid 21-141**Project: **Julian Street Improvements**CIP No.: **SC216 & SW038**Date: **5/28/2021**

Authorization No. 4.0

Gentlemen:

The following change from the plans in the construction of the above designated section of highway improvement is authorized and directed. The estimated quantities are shown below at the awarded contract unit prices except where indicated. The first addition of an item not in the original contract under the fund type or county is indicated by an asterisk (*).

46B	STABILIZED CONSTRUCTION ENTRANCE	SQ YD	0.0	\$20.00		
47B	FILLING EXISTING CULVERTS	CU YD	0.0	\$400.00		
48B	PLUG EXISTING CULVERTS	EACH	0.0	\$560.00		
49B	REMOVING AND RESETTING STREET SIGNS	EACH	0.0	\$300.00		
50B	CONCRETE PAVER PAVEMENT	SQ YD	0.0	\$100.00		
51B	REMOVE DOMESTIC WATER SERVICE AND BBOX	EACH	0.0	\$150.00		
52B	WATER SERVICE LINE 1"	FOOT	0.0	\$30.00		
53B	DUCTILE IRON WATER MAIN, 8"	FOOT	0.0	\$109.00		
54B	SERVICE CASING PIPE, DUCTILE IRON WATERMAIN 4"	FOOT	0.0	\$100.00		
55B	WATERMAIN LOWERING	EACH	0.0	\$5,100.00		
56B	DUCTILE IRON WATER MAIN FITTINGS 8" 45-DEGREE BEND	EACH	0.0	\$550.00		
57B	TREE ROOT PRUNING	EACH	0.0	\$25.00		
58B	DOMESTIC WATER SERVICE BOXES	EACH	0.0	\$590.00		
59X	Type A Manhole, 5' Diameter (For Manhole 100)	LS	0.0	\$4,400.00		
60X	Type A Catchbasin, 5' Diameter W/ R-1642 Frame and Lid (For Catchbasin 120)	LS	0.0	\$5,100.00		
61X	Type A Catchbasin, 5' Diameter W/ R-1536 Frame and Lid (Bolted Down) (For Catchbasin 130)	LS	0.0	\$4,750.00		
62X	Tree Removal (Over 15 Units Diameter)	UNIT	0.0	\$47.00		
63X	Type A Catch Basin, 4' Dia. w/ Neenah R-3067-VB Frame and Grate	EACH	0.0	\$7,437.00		
64X	Type A Catch Basin, 4' Dia. w/ Neenah R-3278-A Frame and Lid bolted down	EACH	0.0	\$7,137.00		
65X	6" Valve & 5' Valve Vault	EACH	0.0	\$6,100.00		
66X	8" Valve & 5' Valve Vault	EACH	0.0	\$6,100.00		
67X	Force Account Work - Aeration of Material	DOL	1.0	\$70,925.00	\$70,925.00	
68X	Disposal of Aeriated Material	EACH	1.0	\$35,775.00	\$35,775.00	
Amount of original contract :				\$3,113,187.98		
				Totals	\$106,700.00	(\$38,400.00)
Net change to date \$75,716.00, % of contract price = 2.43%				Net Change	\$68,300.00	

Approved _____, 2021

Construction Engineering Inspector

Approved _____, 2021

Project Engineer

Very truly yours,

Approved _____, 2021
