



Legislation Details (With Text)

File #: 18-566 **Version:** 1

Type: BID, RFP, RFQ, COOP, SOLE SOURCE, OPTION YEAR **Status:** Agenda Ready

File created: 7/2/2018 **In control:** City Council

On agenda: 7/17/2018 **Final action:**

Title: Approve the award of Change Order #2 to Contract 17-191, Southeast Water Works Booster Pump Upgrades, to Briesser Construction Co. for an additional eight months

Sponsors:

Indexes:

Code sections:

Attachments: 1. Change Order #1, 2. CIP Page

Date	Ver.	Action By	Action	Result
7/17/2018	1	City Council		

CITY COUNCIL AGENDA ITEM

ACTION REQUESTED:

Approve the award of Change Order #2 to Contract 17-191, Southeast Water Works Booster Pump Upgrades, to Briesser Construction Co. for an additional eight months

DEPARTMENT: Water Utilities

SUBMITTED BY: James Holzapfel, Director

BOARD/COMMISSION REVIEW:
N/A

BACKGROUND:

In December 2017, the City Council approved the award of Contract 17-191, Southeast Water Works Booster Pump Upgrades, to Briesser Construction Co. for \$313,700 with a completion date of July 1, 2018. The contract includes the replacement of two potable water booster pumps and associated electrical equipment at the Southeast Water Works facility.

A notice to proceed was sent to the contractor on December 19, 2017 and work commenced immediately after receipt of the notice. At the request of the contractor, the City Manager approved a 29-day contract extension on June 29, 2018, to allow the contractor to resolve the pump performance issues.

DISCUSSION:

The contractor and pump manufacturer have worked diligently to resolve the efficiency issues and believe they have resolved the noted issues. To confirm the contractor's performance claims, staff will witness the pump retest during the week of July 16, 2018. If the contractor has not corrected the

issues, the City has the option to select another pump manufacturer or have the contractor pay a penalty for not meeting the performance requirements. In the event a new pump manufacturer is selected, the manufacture and delivery of new pumps will take four to five months.

Regardless, it is doubtful that the contractor will meet the project's current completion date of July 30, 2018. An additional eight-month extension allows for the City to verify the contractor's performance claims or for the manufacture of new pumps from a different manufacturer if the pump's efficiency falls below the specified contract requirements.

The contractor has worked diligently and in good faith to supply pumps meeting the specified performance requirements.

Approval of this Change Order will establish March 31,2019 as the revised completion date.

FISCAL IMPACT:

CIP#: WU32 - Southeast Waterworks Pumps & Controls Replacement

This contract is expensed to the infrastructure account listed below as part of WU32. This change order requests no additional funds from the original award. The award is a time extension with no fiscal impact.

Account Number	Fund Description	Total Budget Amount
41251500-551502	Water & Wastewater	\$10,567,500