



## Legislation Details (With Text)

**File #:** 21-0224      **Version:** 1

**Type:** BID, RFP, RFQ, COOP, SOLE SOURCE, OPTION YEAR      **Status:** Agenda Ready

**File created:** 2/4/2021      **In control:** City Manager Procurement Awards

**On agenda:** 3/1/2021      **Final action:**

**Title:** Approve the award of Change Order #1 to Contract 20-317, 2020 Traffic Signal LED Replacement Program, to Electric Conduit Construction Company for an additional 19 calendar days

**Sponsors:**

**Indexes:**

**Code sections:**

**Attachments:** 1. City of Naperville - Contract Extension Request Letter

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

### CITY MANAGER AUTHORITY PROCUREMENT AWARDS

#### **ACTION REQUESTED:**

Approve the award of Change Order #1 to Contract 20-317, 2020 Traffic Signal LED Replacement Program, to Electric Conduit Construction Company for an additional 19 calendar days

**DEPARTMENT:** Transportation, Engineering and Development

**SUBMITTED BY:** William J. Novack, Director

#### **BACKGROUND:**

City Council awarded Contract 20-317 to Electric Conduit Construction Company on October 6, 2020 with a completion time of 90 calendar days after catalog cut approval. The purpose of this contract is to replace the LED lamps and do related work on traffic signals at 37 intersections and to install a new pedestrian signal at the intersection of Washington Street and Van Buren Street.

#### **DISCUSSION:**

This change order is requested to provide the contractor with the additional time needed to safely complete the work without incurring liquidated damages. The catalog cut approvals were sent to the contractor on November 16, 2020, so according to the specifications, the work is supposed to be completed by February 14, 2021.

Due to the lead time involved with ordering the materials, the contractor had to wait approximately 1 month to receive the materials before being able to start the work. The 90 calendar days provided by the specifications also included several holidays and the recent onset of winter weather. For the safety of the contractor's workforce and the traveling public, work should not be performed during inclement weather or when the roadways are snow-covered. Work efficiency and safety can also be compromised by working in very low temperatures. For these reasons, staff supports approving the contractor's request for an extension. The contractor's letter requesting the extension due to winter

weather is attached.

The amount of this change order exceeds/decreases the original contract amount by \$0 and increases the original contract expiration date by 19 calendar days. The new completion date will be March 5, 2021.

I, CHRISTINE M. RHOADES, of TRANSPORTATION, ENGINEERING AND DEVELOPMENT BUSINESS GROUP certify that this work is necessary for successful completion of this work/project/contract. I further certify that the circumstances said to necessitate the change in performance were not reasonably foreseeable at the time the contract was signed, or the change is germane to the original contract as signed, or the change order is in the best interest of the city and authorized by law.

This contract was approved with contingency in the amount of 5% (\$8,132.88) of the original contract value and 29 days. Staff requests the use of contingency days for the change order. A summary of the award and contingency information is provided in the tables below.

**Contract Award**

Original Contract Value	\$162,657.64
Prior Cumulative Approved Change Orders	\$0
Subtotal	\$162,657.64
(+/-) This Change Order	\$0
Total Contract Value	\$162,657.64

**Contingency**

Authorized Contingency	Days	Dollars
Original Amount	29	\$8,132.88
(-) Previously Authorized	0	\$0
Subtotal	29	\$8,132.88
(-) This Change	19	\$0
Balance Left	10	\$8,132.88

**FISCAL IMPACT:**

This change order only extends the length of the contract; the award amount remains the same.